



**Total cable length 45 ft.**

- 12' - Inside PI rack hookup
- 8' - Trench (inside room)
- 7' - Trench (outside room)
- 4' - Cross over hydro trench
- 10' - Cable ext. on lab floor
- 4' - Inside junction rack

Sys. Part:	Total cable lengths for PI input harness		
Descrp.:	Overall cable layout and lengths for PI acq. sys. from control room to lab floor		
File:	PIACQ overall cable lengths rev_b.dwg		
Project:	NEES - Acq har	Dwg. No.:	220703-1 rev. b
By:	E. Tomlinson	Update:	13 Nov 03